

Winona Forest's New Vision Project Timeline  
Phase 1

3/18 – Grant award announced

3/18 – Place Order of 2 ton tandem dump trailer built by Berkelman's Welding and Manufacturing Company –Ontario, Canada

6/18 – Accept delivery of 2 ton dump trailer

6/18/18 – Order 2 loads of stone - deliver to Winona Way/Bill's Belly

6/21/18 – Pick up rented skid steer from Sunbelt Rentals pick-up services donated by Mr. Griffith, Winona volunteer

6/23-24/18 Complete Bill's Belly from P1 – Winona Way

7/2/18 Order 5 loads of stone - deliver to Winona Way/Bill's Belly

7/7-14/18 Complete Bill's Belly from Winona Way – Hawley

7/9/18 Order 5 loads of stone - deliver to Hawley

7/14-21/18 Complete Bill's Belly from Hawley – Hiscock

7/16/18 Order 5 loads of stone - deliver to Hiscock

7/21-28/18 (Saturday – Saturday) Complete Bill's Belly from Hiscock to Shady Shuttle - Add trailhead signage to include erecting 6 x 6 treated post and trail use signage

7/23/18 Order 3 loads of stone - deliver to Shady Shuttle/North Church Road

7/28 – 8/4 Complete Shady Shuttle from Bill's Belly to North Church Road

7/30/18 Order 8 loads of stone - deliver to Shady Shuttle/North Church Road

8/4-11/18 Complete Shady Shuttle from North Church to Tie- Add trailhead signage to include erecting 6 x 6 treated post and trail use signage (For Tie/Shady intersection)

8/6/18 Order 5 loads of stone - deliver to Shady Shuttle/Wart Road

8/11-18/18 Complete Shady Shuttle from Tie to Wart Road

8/13/18 Order 2 loads of stone - deliver to Shady Shuttle/Wart Road

8/18-25/18 (Saturday – Saturday) Complete Shady Shuttle from Wart Road to Balch - Add trailhead signage to include erecting 6 x 6 treated post and trail use signage (For Shady/Balch intersection)

8/30/18 Return skid steer to Sunbelt Rentals with Marty Griffith – return services donated by Mr. Griffith, Winona volunteer

Throughout Summer 2018 – Construction of picnic pavilion at Bill's Belly location